BRT Project Steering Committee

15 June, 2012

Agenda


- Project Approval Status
 - FTA Record of Decision
 - City of Oakland
 - City of San Leandro
 - CalTrans
- Preliminary Engineering Status
 - Progress to date
 - Upcoming Activities

Project Approval Status

- FTA Record of Decision
 - Expected now
- City of Oakland
 - Public Works Committee
 will consider on 7/10
 - Council may consider on 7/17

- City of San Leandro
 - Council will consider on 7/16
- CalTrans
 - Final fact sheetsdelivered on 5/24
 - CalTrans Evaluating

BRT Program Schedule



Preliminary Engineering Schedule Overview

Deliverables Under Review

- Project Mgt Plan & subcontract agreements
- •Document Control Plan
- •Baseline project schedule
- Quality Management Plan
- Project Integration Plan
- Vehicle Specification
- •RAMP

Significant Activities

- Established project controls
- •Geometric layout analysis
- •Initial field inspections

ID	Task Name	2012 2013 Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May
1	Project Management	
2	Public Outreach	
3	Preliminary Investigations	
4	Geotechnical Engineering	
5	Base Mapping	_
6	Roadway/Civil Engineering	
7	Urban Design	_
8	Traffic Engineering	
9	Systems/Communications	_
10	O&M Planning	_
11	ROW/Utility Coord	
12	Agency Agreement Coord	
13	Draft Prelim Engr Report	
14	Draft Implementation Plan	
15	FTA Small Starts	

Significant Upcoming Activities

Key Deliverables

- Parcel Identification for ROW Acquisition
- Design Criteria Memo
- Station Architecture Concepts
- Prototypical Landscaping
- Design Basis Memo for Signals
- Fare Collection Technology
 Assessment & Requirements

Activities

- City Council Decisions
- PM/CM Contract Award
- Recruiting Program Director
- Community Outreach on Architectural Design
- Establish Framework for O&M Agreements
- Develop Concept of
 Operations for Traffic Signals
- Update Small StartsApplication