



## Recent Accomplishments

---

1. Final Draft EIS Submitted to FTA
2. Preliminary Engineering Consultant Services Procurement completed
3. Branding Consultant Procurement Solicitation is underway
4. BRT Staffing:
  - Project Engineer – Posted
  - Real Estate Manager - Posted
  - Administrative Assistant – Candidates Being Evaluated



## FEIS Schedule & Approval Process

October 2011 – Revised Administrative FEIS delivered to FTA  
(with dual sided buses and mitigations)

January 2012 – FEIS resubmitted to FTA, incorporating their recommendations

February 3, 2012 – Anticipated public release of FEIS

February and March – Public meetings

March 2012 – Anticipated Caltrans approval of Project Report

April 2012 – Oakland and San Leandro City Councils vote to approve project

May 2012 – AC Transit Board of Directors Public hearing on project approval and  
FEIR Certification (CEQA)

August 2012– FTA issues Record of Decision (NEPA)



## BRT Community Meeting Schedule

Location	Date
<b>Allen Temple Arms</b> Larry Reid (District 7)	TBD
<b>Havenscourt/Lockwood</b> Desley Brooks (District 6)	Wednesday, February 29 <sup>th</sup>
<b>Fruitvale Senior Center</b> Ignacio de la Fuente (District 5)	Thursday, February 23 <sup>rd</sup>
<b>Eastside Arts Alliance</b> Patricia Kernighan (District 2)	Monday, February 27 <sup>th</sup>
<b>Oakland City Hall</b> Nancy Nadel (District 3)	Monday, March 5 <sup>th</sup>
<b>Temescal, First Presbyterian</b> Jane Brunner (District 1)	Wednesday, March 7 <sup>th</sup>
<b>San Leandro City Hall</b> Pauline Russo Cutter (District 5)	Tuesday, March 13 <sup>th</sup>



## Next Steps

Project Activity	Year															
	2012			2013			2014			2015			2016			
Preliminary Engineering	■	■	■													
Final Design				■	■	■	■	■								
Right of Way				■	■	■	■	■								
Construction									■	■	■	■	■	■	■	